

## **2014 Main Street Construction Project Construction Update June 5, 2014**

### **Main Street/Roundabout Portion:**

DOT Project Work completed June 2nd to June 7th:

Continued storm sewer construction from Sunset Lane to Main Street along Century Avenue.

Continued to excavate the new subgrade elevation between Sunset Lane & Main Street and between Main Street and the south project limits near Second Street on Century Avenue. Placed underdrain, select crushed material & base aggregate as storm sewer work is completed. The storm sewer work near Sunset Lane has been delayed pending relocation of certain underground gas and electric facilities.

DOT Project Work scheduled for the week of June 9th – June 14th: (See attached map.)

Continue storm sewer construction from Sixmile Creek to Second Street along Century Avenue. Work on relocation of the underground electric transmission line crossing Sunset/Century/Fairview intersection with actual work being performed by Village of Waunakee Electric Utility. Traffic on Sunset Lane & Century Avenue (STH 113 North) may be restricted to one lane with flagging during this work. Continue excavation to new subgrade elevation between Sunset Drive and the south project limits near Second Street on Century Avenue. Place underdrain, select crushed material & base aggregate as storm sewer work is completed. The electrical subcontractor may start work on new traffic signals and lighting at the Madison Street intersection and Holiday Drive intersection areas.

DOT Project Work scheduled for the week of June 16th – June 21st:

Start work on the east and west legs of project along Main Street (Klein to O'Malley) construct storm sewer and excavation for new subgrade elevation. Place underdrain, select crushed material & base aggregate as storm sewer work is completed. The electrical subcontractor may continue work on new traffic signals and lighting at Madison Street and Holiday Drive intersections.

Jon Maxwell, MSA Professional Services

(608) 963-4539

[JONM@msa-ps.com](mailto:JONM@msa-ps.com)

### **Downtown Streetscape Portion:**

This week (6/2 to 6/6), crews have been working on concrete removals on the north side of Main Street, from Madison Street to Fish Street. The removals on the north side of the road should be completed this week. By the end of the week, Parisi is expected to pour curb and gutter on the South side of Main Street, just west of South Street, and also on the North side of the road. There has also been a crew from Red Arrow Electric working on installing pull boxes on the west end of the project. This crew is expected to pour pedestrian light pole bases on the north and south sides of Main Street through the end of the week as well.

Next week (6/9 to 6/13), crews will be working on finishing up sidewalk, driveways, and concrete brick paver base in some areas on the south side of Main Street. They will also be finishing up curb and gutter on the north side of Main Street, as well as beginning to work on sidewalk, driveways, and concrete brick paver base. Driveway access and access to Baker Street from Main Street will be affected when concrete pours are occurring in the area. Patrons will be able to access the businesses on Baker Street from Water Street during this time. Red Arrow Electric is expected to continue pouring pedestrian light pole bases on the north side of Main Street.

Work tentatively scheduled for two weeks out (6/16 to 6/20) includes finishing up concrete work along the north side of Main Street. Also, paving of a lower binder layer at the South Street intersection is tentatively scheduled for this week.

Jason Kaczowski

(414) 614-7460

[Jason.Kaczowski@strand.com](mailto:Jason.Kaczowski@strand.com)