

2014 Main Street Construction Project Construction Update June 12, 2014

Roundabout Portion:

DOT Project Work completed June 9 - June 14:

Continued storm sewer construction from Sunset Lane to Second Avenue along Century Avenue.

Continued excavation to new subgrade elevation between Sunset Lane and the south project limits near Second Street on Century Avenue. Placed underdrain, select crushed material and base aggregate as storm sewer work is completed.

Started excavating and grading Main Street from Klein Drive to Century Avenue. The storm sewer placement operation through the Sunset/Fairview intersection has been delayed pending relocation of an underground electric facility.

DOT Project Work scheduled for the week of June 16 – June 21: (See attached map.)

Continue storm sewer construction between Main Street and Second Avenue. Continue storm sewer installation through Sunset/Fairview intersection upon completion of the underground electric transmission line relocation. Traffic on Sunset Lane & Century Avenue (STH 113 North) will be restricted to one lane with flagging during this crossing work. Continue excavation and grading to new subgrade elevation between Sunset Drive to Second Street on Century Avenue and between Klein Drive and Century Avenue on Main Street. Place underdrain, select crushed material & base aggregate as storm sewer work is completed. The electrical subcontractor to start work on the new traffic signals and lighting around the Madison Street intersection.

DOT Project Work scheduled for the week of June 23 – June 28:

Continue storm sewer and excavate to new subgrade elevation from Main Street to Second Street and from Klein Drive to O'Malley Street. Place underdrain, select crushed material & base aggregate as storm sewer work is completed. The electrical subcontractor may continue to work on new traffic signals and lighting at Madison Street or may start work at Klein Drive intersection.

Jon Maxwell, MSA Professional Services

(608) 963-4539

JONM@msa-ps.com

Downtown Streetscape Portion:

Here is a summation of work completed this week (6/9 to 6/13), work to be completed next week (6/16 to 6/20) and work scheduled for the following week (6/23 to 6/27) based on our meeting with Parisi yesterday morning:

This week (6/9 to 6/13) crews have been working on pouring curb and sidewalk on the south side of Main Street just west of South Street and also on the north side of Main Street. Crews will continue this work through the end of the week, which may include pouring the concrete valley gutter at Baker Street. When the valley gutter is poured, access to Baker Street off of Main Street will be affected. Business owners and customers will be able to access Baker Street businesses from Water Street. This work may also be pushed back until next week. There has also been a crew from Red Arrow Electric working on installing pull boxes throughout the project area. They have also been pouring concrete light pole bases in the downtown area.

Next week (6/16 to 6/20), crews will continue to work on pouring curb and gutter, sidewalk, and concrete brick paver base on both the north and south sides of Main Street. Red Arrow Electric is anticipated to be excavating and pouring more light pole bases throughout the project area. Paving of the lower binder layer of asphalt at the South Street intersection is tentatively scheduled to be done mid-week.

Work tentatively scheduled for the week of 6/23 to 6/27 includes pouring any remainder of concrete flatwork and light pole bases. Brick paver installation will commence when concrete flatwork is completed.

Jason Kaczowski

(414) 614-7460

Jason.Kaczowski@strand.com