

Together Waunakee: Paving the Way Construction Update – Week of May 9th, 2014

Roundabout Portion:

DOT Project Work completed May 5th – May 9th: Set traffic control and detour, installed erosion control devices, removed traffic signals at Century Avenue (Highways Q / 113) and Main Street (Highway 19) and at Main Street (Highway 19) and Madison Street intersections, pulverized asphalt pavement on Century Avenue within grading/underground utility work limits. Friday: widen out NW radius of Sunset Lane intersection for water main work on Monday.

DOT Project Work scheduled for May 12th – May 16th: (SEE ATTACHED MAP)
Storm sewer and water main work on Century Avenue (Highway 113) at north end of project and on Century Avenue (Highway Q) at south end of project. Restore driveways north of Sunset Lane. Complete finishing work and permanent erosion control north of Sunset Lane.

DOT Project Work scheduled for the week of May 19th – May 23rd:
Continue storm sewer and underground work on east and west legs of Main Street (Klein to O'Malley).

Downtown Streetscape Portion:

Downtown Project Work completed May 5th – May 9th:

This week, a crew began working on concrete removals on the south side of Main Street, starting just west of the Fish Street intersection. They have worked their way to the east and have completed concrete removals near the Kwik Trip to this point. By the end of this week, the crew is expected to have concrete removals on the south side of Main Street completed to the Madison Street intersection. They will also likely be removing some curb and gutter on the north side of Main Street, just east of the Madison Street intersection.

Downtown Work scheduled for May 12th – May 16th:

Next week (May 12- May16), another crew is expected to begin utility work in the intersection of South Street and Main Street, which includes sanitary sewer, water main, and storm sewer work. During this time, this intersection will be shut down and there will be no through-traffic on Main Street. Depending on the weather, the utility work in this area is expected to take around two weeks. The crew will begin with sanitary sewer work and is expected to begin water main work in this intersection by mid-week. The water main work also includes making a new connection in front of the Koltas Lumber parking lot. Specific properties that will be affected by temporary water shut-offs will be notified in advance. Starting on Monday (May 12), there will also be a crew pouring new curb and gutter in portions of the south side of Main Street.

Downtown Project Work scheduled for the week of May 19th – May 23rd:

Utility work near the South Street intersection will continue, as new storm sewer piping and inlets are installed along the south side of Main Street, just east of South Street.

CONTACT INFORMATION FOR ON-SITE ENGINEERING STAFF:

Roundabout portion

Jon Maxwell, 608-963-4539

Email: jonm@msa-ps.com

Downtown Streetscape portion

Jason Kaczkowski, 414-614-7460

Email: Jason.Kaczowski@strand.com