

2014 Main Street Construction Project Construction Update May 23, 2014

Roundabout Portion:

DOT Project Work completed May 19 – May 24

Completed underground utility (water main and sanitary sewer) work, along Century Avenue from Sunset Lane to Second Avenue, and spot locations of work on Main Street within the roundabout area from Klein to O'Malley. Started to excavate Century Avenue to new subgrade elevation between Sunset Lane and Main Street. Scheduled to start storm sewer construction from Sixmile Creek to Sunset Lane along Century Avenue on Friday and Saturday.

DOT Project Work scheduled for the week of May 27 – May 31 (See attached map.)

Continue storm sewer construction from Sixmile Creek to Main Street along Century Avenue. Continue excavation to new subgrade elevation on north and south legs within the roundabout area (Sunset Lane and Second Ave.), and begin storm sewer work on the east and west legs of project along Main Street (Klein to O'Malley) as time permits. Place underdrain, select crushed material & base aggregate as storm sewer installation is completed.

DOT Project Work scheduled for the week of June 2 – June 7

Continue storm sewer installation on north and south legs of Century Avenue (Sunset Lane to Second Avenue) and along the east and west legs of project along Main Street (Klein to O'Malley) as time permits. Continue to excavate and place underdrain, select crushed material and base aggregate as storm sewer installation work is completed.

Jon Maxwell, MSA Professional Services

(608) 963-4539

JONM@msa-ps.com

Downtown Streetscape Portion:

Work completed May 19 – May 23

This week, a crew has been working at the South Street intersection on storm sewer, water main, and water services. All utility work in the South Street intersection is scheduled to be completed by the end of this week. Also by the end of this week, crews will be front-filling the new curb lines with gravel and cleaning up the site for the holiday weekend.

Work scheduled for May 26 – May 30

Beginning on Tuesday next week, Parisi will be doing the full-depth excavation and establishing a new road base in the South Street intersection. The crew will work on one side of the street at a time to try to keep one lane of traffic open through this intersection. After completing the excavation and road base construction, a crew will be

working on pouring curb and gutter and sidewalk on the south side of Main Street from Skalitzky Jewelers to South Street.

Work Scheduled for June 2 – June 6

Work includes paving of a lower course of asphalt at South Street. Also scheduled for this week is the beginning of curb and gutter and sidewalk removals on the north side of Main Street.

Jason Kaczowski

(414) 614-7460

Jason.Kaczowski@strand.com