

2014 Construction Projects Updatefor the Week of July 7, 2014

Private Development Projects

- **Kilkenny Farms Development (Tierney) – Phase 1**
LMS Construction, Pardeeville, Wisconsin.

The contractors are working on installing underground utilities for Phase II .

- **Northridge Development (Ripp) – Phase 7**
LMS Construction, Pardeeville, Wisconsin.

The underground utilities are complete and the contractors will begin building the roadway base. .

Village Projects

- **2014 Public Works Improvements**
Consulting Engineers – Strand Associates
General Contractor - Krause Excavating, Markesan, Wisconsin

Pleasant Drive, April Lane and Hillcrest Drive – *The underground utilities are complete and the contractors are finishing the concrete work and preparing the streets for asphalt paving.*

NOTE: Pleasant, April and Hillcrest streets will be closed to vehicular traffic for the duration of the project.

Woodbridge Trail - *The reconstruction of Woodbridge Trail (from Arboretum Drive to approximately 200' south of Franconia Court) will begin early next week!*

NOTE: Woodbridge Trail from Arboretum Drive to Dartmouth Drive will be closed to vehicular traffic and a “no parking” restriction will be in effect from 7:00am to 7:00pm daily for the duration of the project.

The remaining projects (below) will be scheduled as the work progress allows:

Centennial Park Pedestrian Path connection to Holiday Drive

- **2014 Main Street Lighting Improvements**
Consulting Engineers – Strand Associates
General Contractor – Parisi Construction, Verona, Wisconsin

(Please see the Main Street Project for an update)

- **Lawn Grass and Weed Complaints**

We encourage residents to use the “Request Tracker” on our web site to inform us of any lawn grass or weed issues.

<http://www.waunakee.com/RequestTracker.aspx>