

2014 Main Street Construction Project Construction Update July 10, 2014

Roundabout Portion:

DOT Project Work completed July 7 to July 12:

Completed storm sewer, grading, and select crushed material placement work on west, south and north legs of reconstruction area. Completed the extra water main installation on north leg. Work continued on the lighting and traffic signals at Madison and Main and on Holiday and Main intersections. Continued work on curb and sidewalk reconstruction at Holiday, Klein, O'Malley, West, Madison and Bacon intersections.

DOT Project Work scheduled for the week of July 14 to July 19:

Start asphalt base patching work on Main Street from O'Malley Street to Division Street.

Continue work on storm sewer and grading on Main Street from Century Avenue to O'Malley Street. Start to place curb and gutter and sidewalk in the reconstruction area (SW and NW quadrants). Continue work on lighting and traffic signals at Madison and Main and on Holiday and Main intersections. Continue work on curb and sidewalk reconstruction at Holiday, Klein, West and Madison intersections.

DOT Project Work scheduled for the week of July 21 to July 26:

Continue asphalt base patching work on Main Street from O'Malley Street to Division Street.

Start asphalt milling and paving work on Main Street from O'Malley Street to Division Street. Continue work on lighting and traffic signals on Madison & Main and on Holiday and Main intersections. Continue work on curb and sidewalk reconstruction at Holiday, Klein, West, and Madison. Continue work on curb and gutter and sidewalk in the reconstruction area.

Jon Maxwell, MSA Professional Services

(608) 963-4539

JONM@msa-ps.com

Downtown Streetscape Portion:

This week (7/7 to 7/11) crews from Parisi have been working on pouring curb and gutter and sidewalk in areas around the railroad crossing. The rest of the concrete in this area will be poured when the railroad completes the installation of new gates/signals at the railroad at the end of the month. Parisi has also begun putting topsoil down in areas around the project that will be seeded. A crew from Red Arrow Electric has been on site this week and has completed all of its underground work which includes the installation of light pole bases, pull boxes, and conduit. A crew from Voegeli Landscaping is continuing to work on the installation of the decorative brick pavers on the west end of the downtown area near Fish Street.

Next week (7/14 to 7/18) there will be a crew from Red Arrow Electric working on pulling wire in previously installed underground electrical conduit. This same crew is expected to begin assembling and installing light poles along the project corridor. Decorative brick paver installation will continue throughout the week. It is also worth noting that a crew from Payne and Dolan will begin working on base patching the roadway this week as well for the DOT portion of the project. At some point during this week while base patching is occurring, a crew will be installing a new water main stub across Main Street and onto the Koltes Lumber property near the east property line.

Work tentatively scheduled for two weeks out (7/21 to 7/25) includes decorative brick paver installation, light pole assembly and installation, and any remaining concrete work.

Jason Kaczkowski

(414) 614-7460

Jason.Kaczkowski@strand.com