

2014 Main Street Construction Project Construction Update July 17, 2014

Roundabout Portion:

DOT Project Work completed July 14th to July 19th:

Began placing new concrete curb & gutter on the north, south and west legs within the reconstruction area. Work continued on the lighting system & traffic signals at Holiday Drive and Madison Street intersections. Completed the roadway grading, storm sewer and base aggregate placement on north, south and west legs. Continued work on concrete curb & sidewalk reconstruction at Holiday Drive, Klein Drive, West Street, and Madison Street. Completed asphaltic base patching work from O'Malley Street to Madison Street. Started the miscellaneous grading operations behind the new curb & gutter installations for the upcoming sidewalk/driveway placement and matching into the adjoining properties.

DOT Project Work scheduled for the week of July 21st to July 26th:

Start milling and asphalt paving on Main Street from O'Malley Street to Division Street, (NOTE: The milling and asphalt paving operations are scheduled to start on Wednesday and due to the large number of dump trucks and equipment that will be present delays are to be expected on Main Street. The milling and asphalt paving operations taking place will restrict travel to a single lane and limit access while it is occurring). Continue to work on storm sewer and roadway grading on Main Street from Century Avenue to O'Malley Street (east leg). Continue work on concrete curb & gutter, driveways and sidewalks on the north, south, and west legs within the reconstruction area. Start lighting system work within the reconstruction area and continue on lighting system & traffic signal work at Holiday Drive and Madison Street intersections.

DOT Project Work scheduled for the week of July 28th to August 2nd:

Continue milling and asphalt paving work on Main Street from West Village Limits to Klein Drive, and on Century Avenue from Sunset Lane to Sixmile Creek. Continue work on lighting system within the reconstruction area along with the lighting system and traffic signal work at the Holiday Drive and Madison Street intersections. Continue work on concrete curb & gutter, driveways and sidewalk placement within the reconstruction area.

Jon Maxwell, MSA Professional Services

(608) 963-4539

JONM@msa-ps.com

Downtown Streetscape Portion:

This week (7/14 to 7/18), a crew from Red Arrow Electric has been working on pulling wire through previously installed underground electrical conduit and constructing decorative 12-foot pedestrian light poles in the downtown area. A crew from Voegeli Landscaping has been laying decorative brick pavers on the west end of the downtown area.

Next week (7/21 to 7/25), work is expected to continue on light pole installation throughout the project corridor. Additional crews from Voegeli Landscaping are expected to continue brick paver installation. On 7/23, the south side of Main Street will be milled and a lower binder layer of asphalt will be paved. On 7/24, the north side of Main Street will be milled and paved with a lower binder layer.

Work tentatively scheduled for two weeks out (7/28 to 8/1) includes finishing up any light pole and brick paver installation. Any remaining concrete work will also be completed. This includes the construction of a corrugated concrete median in the 300 block of Main Street.

Jason Kaczowski

(414) 614-7460

Jason.Kaczowski@strand.com