

2014 Main Street Construction Project
Construction Update July 25, 2014

Roundabout Portion:

DOT Project Work completed July 21 to July 26:

Work continued on street lighting and traffic signals at the Holiday Drive and Madison Street intersections. Completed storm sewer work on the east leg of the reconstruction/roundabout area. Completed base aggregate placement and shaping for paving on the north, south, and west legs within the reconstruction/roundabout area. Scheduled to start paving the lower layer of asphalt on Friday in the reconstruction/roundabout area; no traffic will be allowed during actual asphalt paving operations.

DOT Project Work scheduled for the week of July 28 to August 2:

Work may start on removing pavement, excavating three feet below the existing pavement grade, placing breaker run stone and base aggregate on Main Street from O'Malley Street to Division Street. Individual intersections and blocks of Main Street would be closed to traffic as this grading operation progresses along Main Street. Continue placing the lower layers of asphalt pavement in the reconstruction/roundabout area; no traffic will be allowed during actual asphalt paving operations. Continue work on concrete curb and gutter, driveways and sidewalk in the reconstruction/roundabout area. Continue work on street lighting and traffic signals on Main Street at the Holiday Drive and Madison Street intersections.

DOT Project Work scheduled for the week of August 4 to August 9:

Milling and asphalt paving work on Main Street from West Village Limits to Klein Drive and on Century Avenue from Sunset Lane to Sixmile Creek. Continue work on street lighting and traffic signals on Main Street at Holiday Drive and Madison Street intersections. Complete work on concrete curb and gutter, driveways and sidewalk. Continue work on removing pavement, excavating three feet below the existing pavement grade, placing breaker run stone and base aggregate on Main Street from O'Malley Street to Division Street. Individual intersections and blocks of Main Street will be closed to all traffic as this grading operation progresses along Main Street. Start work on placing topsoil, landscaping & permanent erosion control items.

Jon Maxwell, MSA Professional Services
(608) 963-4539
JONM@msa-ps.com

Downtown Streetscape Portion:

This week (7/21 to 7/25), a crew from Red Arrow Electric has been continuing to work on wiring the newly-installed 12-foot pedestrian light poles throughout the downtown area. It is expected that the crew will also work on installing the 22-foot roadway light poles in the downtown area this week. A crew from Voegeli Landscaping has been continuing to work on installing decorative brick pavers in the designated areas downtown along Main Street. They have also begun putting down topsoil and seeding in some areas. There may also be some removal and replacement of sidewalk in the north side of the 300 block of Main Street that occurs this week. **The Main Street roadway had previously been scheduled to be milled and paved this week, however, due to poor soil conditions beneath the roadway, it will now be a full-depth excavation and new base course and pavement will be constructed from O'Malley Street to Division Street.**

Next week (7/28 to 8/1), **the full-depth excavation of Main Street will begin this week.** Red Arrow Electric will likely continue to work on installing and wiring light poles on the far east and far west ends of the project, outside of the downtown area. Voegeli Landscaping will also continue to work on installing decorative brick pavers in areas outside of where the Main Street excavation is taking place. Sometime near this week, it is anticipated that there will be electrical work that occurs near the railroad tracks. This work will include the construction/installation of new railroad gates and signals.

Work tentatively scheduled for two weeks out (8/4 to 8/8) **includes the continuation of the Main Street excavation,** any remaining concrete work near the railroad, remaining brick paver work, and remaining lighting installation/wiring.

Jason Kaczowski
(414) 614-7460
Jason.Kaczowski@strand.com