

2014 Main Street Construction Project  
Construction Update August 1, 2014

**WisDOT Project:**

DOT Project Work completed July 28 to August 2:

Work continued on street lighting and traffic signals at the Holiday Drive and Madison Street intersections. Completed roadway grading and base aggregate placement on the east leg of the reconstruction/roundabout area. Milled and paved the lower layer of asphalt on Main Street from Dorn Drive to Klein Drive and on Century Avenue from Sunset Lane to Sixmile Creek. Started work on removing pavement, excavating three feet below the existing roadway surface, and placing breaker run stone and base aggregate on Main Street from O'Malley Street to Division Street. Individual intersections and blocks of Main Street will be closed to all traffic periodically as this work progresses from west to east through town.

DOT Project Work scheduled for the week of August 4 to August 9:

Continue work on concrete curb and gutter, driveways and sidewalk in the reconstruction/roundabout area. Continue work on street lighting and traffic signals at the Holiday Drive and Madison Street intersections. Work will continue on removing pavement, excavating three feet below the existing roadway surface, and placing breaker run stone and base aggregate on Main Street from O'Malley Street to Division Street. Individual intersections and blocks of Main Street will be closed to all traffic periodically as this work progresses from west to east through town. Start placing topsoil, landscaping and permanent erosion control items.

DOT Project Work scheduled for the week of August 11 to August 16:

Continue work on street lighting and traffic signals at the Holiday Drive and Madison Street intersections. Continue work on concrete curb and gutter, driveways and sidewalk in the reconstruction/roundabout area. Continue work on removing pavement, excavating three feet below the existing roadway surface, and placing breaker run stone and placing base aggregate on Main Street from O'Malley Street to Division Street. Individual intersections and blocks of Main Street will be closed to all traffic periodically as this work progresses from west to east through town. Continue placing topsoil, landscaping and permanent erosion control items.

Jon Maxwell, MSA Professional Services  
(608) 963-4539  
[JONM@msa-ps.com](mailto:JONM@msa-ps.com)

**Downtown Streetscape Portion:**

Here is a summation of work completed this week (7/28 to 8/1), work to be completed next week (8/4 to 8/8) and work scheduled for the following week (8/11 to 8/15) based on our meeting with Parisi yesterday morning:

This week (7/28 to 8/1), a crew from Red Arrow Electric will be working on pulling wire and installing light poles outside of the Main Street downtown area. Work will also continue on decorative brick paver installation to the west of the railroad tracks. Work is also expected to be done near the railroad involving the construction of new concrete bases for new railroad crossing gates.

Next week (8/4 to 8/8), decorative brick paver installation will continue throughout the downtown area. Also, concrete sidewalk and brick paver base will be poured around the railroad tracks. More sidewalk is expected to be poured to the east of Madison Street.

Work tentatively scheduled for two weeks out (8/11 to 8/15) includes brick paver installation and any remaining concrete work. Also note that throughout these three weeks, a crew from McGuire will be excavating Main Street one block at a time to construct a new roadway base.

Jason Kaczowski  
(414) 614-7460  
[Jason.Kaczowski@strand.com](mailto:Jason.Kaczowski@strand.com)