

2014 Main Street Construction Project
Construction Update August 7, 2014

WisDOT Project:

DOT Project Work completed August 4 to August 9:

Continued work on removing pavement, excavating three feet below the existing pavement grade, placing breaker run stone and placing base aggregate on Main Street from O'Malley Street to Division Street; Individual intersections and blocks of Main Street will be closed to all traffic periodically as this work progresses. Work continued on street lighting within the reconstruction/roundabout area. Continued work on concrete curb and gutter, driveways and sidewalk in the reconstruction/roundabout area.

DOT Project Work scheduled for the week of August 11 to August 16:

Work will continue on removing pavement, excavating three feet below the existing pavement grade, placing breaker run stone and placing base aggregate on Main Street from O'Malley Street to Division Street; Individual intersections and blocks of Main Street will be closed to all traffic periodically as this work progresses. Continue work on concrete curb and gutter, driveways and sidewalk in the reconstruction/roundabout area. Continue work on street lighting within the reconstruction/roundabout area and traffic signal installations at the Holiday Drive and Madison Street intersections. Continue placing topsoil, landscaping and permanent erosion control items.

DOT Project Work scheduled for the week of August 18 to August 23:

Place lower layers of HMA pavement on east leg of roundabout area. Complete work on removing pavement, excavating three feet below the existing pavement grade, placing breaker run stone and placing base aggregate on Main Street from O'Malley Street to Division Street; Individual intersections and blocks of Main Street will be closed to all traffic periodically as this work progresses. Complete any remaining concrete work. Continue work on street lighting within the reconstruction/roundabout area and traffic signal installations at the Holiday Drive and Madison Street intersections. Continue placing topsoil, landscaping and permanent erosion control items.

Jon Maxwell, MSA Professional Services
(608) 963-4539
JONM@msa-ps.com

Downtown Streetscape Portion:

Here is a summation of work completed this week (8/4 to 8/8), work to be completed next week (8/11 to 8/15) and work scheduled for the following week (8/18 to 8/22) based on our meeting with Parisi yesterday morning:

This week (8/4 to 8/8) crews have been working on decorative brick paver installation in the downtown area. There has also been some work around the railroad tracks moving some utilities to make room for the new sidewalk. The new sidewalk and brick paver base around the tracks will be poured after the new railroad gates and signals have been installed.

Next week (8/11 to 8/15) crews will continue to work on decorative brick paver installation in the downtown area. Red Arrow Electric will also work to install a new lighting cabinet on Fish Street. It is possible that new railroad gates and signals will be installed this week as well.

Work tentatively scheduled for the week of 8/18 to 8/22 includes the remaining concrete work around the railroad tracks and just east of Madison Street, installation of colored concrete crosswalks, and the installation of a corrugated median east of Madison Street.

Please refer to the DOT project update for details regarding the Main Street excavation progress and schedule.

Jason Kaczowski
(414) 614-7460
Jason.Kaczowski@strand.com