

2014 Main Street Construction Project Construction Update August 14, 2014

WisDOT Project:

DOT Project work completed August 11 – August 16:

Work continued on removing pavement, excavating three feet below the existing pavement grade, placing breaker run stone and placing base aggregate on Main Street from O'Malley Street to Division Street; Individual intersections and blocks of Main Street will be closed to all traffic periodically as this work progresses. Continued work on concrete curb and gutter, driveways and sidewalk in the reconstruction/roundabout area. Continued work on street lighting within the reconstruction/roundabout area and traffic signals at the Holiday Drive and Madison Street intersections. Started work on permanent signing. Scheduled to place lower layer(s) of asphalt pavement on Main Street from Century Avenue to the railroad crossing on Saturday, traffic access will be limited during paving operations. Continued work on placing topsoil, landscaping & permanent erosion control items.

DOT Project Work scheduled for the week of August 18 – August 23:

Complete work on removing pavement, excavating three feet below the existing pavement grade, placing breaker run stone and placing base aggregate on Main Street from the railroad crossing to Division Street; Individual intersections and blocks of Main Street will be closed to all traffic periodically as this work progresses. Continue work on permanent signing. Continue work on street lighting within the reconstruction/roundabout area and traffic signals at the Holiday Drive and Madison Street intersections. Complete the remaining work on concrete curb and gutter, driveways and sidewalk. Continue asphalt pavement placement along Main Street. Continue placing topsoil, landscaping & permanent erosion control items.

DOT Project Work scheduled for the week of August 25 – August 30:

Finish placing the asphalt pavement throughout the project. Continue placing topsoil, landscaping and permanent erosion control items. Continue work on permanent signing. Continue work on street lighting within the reconstruction/roundabout area and traffic signals Holiday Drive and Madison Street intersections. Start work on pavement markings.

Jon Maxwell, MSA Professional Services
(608) 963-4539
JONM@msa-ps.com

Downtown Streetscape Portion:

Here is a summation of work completed this week (8/11 to 8/15), work to be completed next week (8/18 to 8/22) and work scheduled for the following week (8/25 to 8/29) based on our meeting with Parisi yesterday morning:

This week (8/11 to 8/15) crews have continued their work on the decorative brick paver installation throughout the project corridor. This work is expected to continue through the end of next week. Red Arrow Electric is also expected to install a new lighting cabinet at near the corner of Fish Street and Main Street towards the end of the week. Fine grading of the Main Street base course to the west of the railroad tracks will begin near the end of the week. Paving in this area is expected to occur on Saturday (see DOT project update).

Next week (8/18 to 8/22) crews will continue to work on decorative brick paver installation, with this work expected to be near completion by the end of the week. The contractor responsible for the installation of the new railroad gates is tentatively scheduled to begin their work near the middle of the week. This work will take a few days' time. A new concrete corrugated median will be constructed between Madison and Bacon Street.

Work tentatively scheduled for two weeks out (8/25 to 8/29) includes concrete sidewalk and brick paver work around the railroad tracks, sidewalk removal and construction just east of Madison Street, and construction of new colored concrete crosswalks in the downtown area of Main Street.

Jason Kaczowski
(414) 614-7460
Jason.Kaczowski@strand.com