

2014 Main Street Construction Project

Construction Update September 4, 2014

WisDOT Project:

DOT Project work completed September 1 – September 6:

The surface layer of asphalt in the reconstruction / roundabout area is scheduled to occur on Friday – September 5. Traffic access will be very limited during the asphalt paving operations. The surface layer of asphalt both west of and north of the reconstruction / roundabout area is scheduled to occur on Saturday – September 6. Traffic will be reduced to a single lane and controlled by flaggers in these areas during the asphalt paving operations. Continued work on concrete curb and gutter, driveways and sidewalk in the reconstruction / roundabout area. Continued work on placing topsoil, landscaping and permanent erosion control items. Continued work on permanent signing. Finished work on street lighting within the reconstruction / roundabout area.

DOT Project Work scheduled for the week of September 8 – September 13:

Complete all remaining concrete work throughout the project. Continue placing topsoil, landscaping and permanent erosion control items. Continue work on permanent signing. Start paving the private driveway / parking lot areas. Start work on the pavement markings.

DOT Project Work scheduled for the week of September 15 – September 19:

Finish landscaping and permanent erosion control items. Finish work on permanent signing. Finish work on pavement markings. Open the STH 19 and STH 113 roadways to traffic.

Jon Maxwell, MSA Professional Services

(608) 963-4539

JONM@msa-ps.com

Downtown Streetscape Portion:

Here is a summation of work completed this week (9/2 to 9/5), work to be completed next week (9/8 to 9/12) and work scheduled for the following week (9/15 to 9/19) based on our meeting with Parisi yesterday morning with Parisi:

This week (9/2 to 9/5), a crew continued their work on the remaining decorative brick sections in the downtown area, mainly on the northwest side. Besides a few small areas near stop signs and other sign posts, nearly all brick has been laid. A crew is expected to begin removing pavement and base material for the construction of the colored crosswalks in the downtown area near the end of the week. The first pour is expected to occur on Friday 9/5, with each crosswalk being done half at a time. The next pour is expected to take place near the middle of next week. The crew may also work on pouring some sidewalk near the railroad tracks and also to the east of Madison Street.

Next week (9/8 to 9/12), once the first round of crosswalk pours have had sufficient time to cure, a crew will work on the other halves of the crosswalks, beginning with pavement and base material removal. The crew is expected to pour the other halves of the crosswalks near the middle of the week. During this work, the crew may also work on pouring sidewalk near the railroad tracks and also to the east of Madison Street. Lighting west of the downtown and on Century Avenue is expected to be energized this week. Installation of benches could commence this week, but will more likely start the following week.

Work tentatively scheduled for two weeks out (9/15 to 9/19) includes any remaining sidewalk work and perhaps bench installation. Pavement marking and signing work along Main Street is also expected to occur this week.

Jason Kaczkowski

(414) 614-7460

Jason.Kaczkowski@strand.com