

2014 Main Street Construction Project

Construction Update September 19, 2014

WisDOT Project:

DOT Project work completed September 15 – September 21:

Continue landscaping and permanent erosion control items. Plan to finish work on permanent signing. Plan to finish work on pavement markings. Reopen both STH 19 and STH 113 roadways to through traffic. **NOTE: The detour of STH 19 and STH 113 roadways will be taken down as soon as the signing and pavement marking operations are complete. This should occur before Monday (9/22/2014).**

DOT Project Work scheduled for the week of September 22 – September 27:

Complete landscaping and permanent erosion control items under localized lane closures. Complete miscellaneous project punchlist work and clean-up tasks.

Jon Maxwell, MSA Professional Services

(608) 963-4539

JONM@msa-ps.com

Downtown Streetscape Portion:

Here is a summation of work completed this week (9/15 to 9/19), work to be completed next week (9/22 to 9/26) and work scheduled for the following week (9/29 to 10/3) based on our meeting with Parisi yesterday morning:

This week (9/15 to 9/19) Parisi has poured the sidewalk and concrete paver base around the railroad tracks. They have also finished pouring the remaining miscellaneous concrete sections around the project corridor. The remaining decorative brick paver work is expected to be completed at the end of this week and perhaps into early next week. Crews are also working on pavement marking and signing throughout the site. Please refer to the WisDOT project update for up-to-date information regarding the opening of the road.

Next week (9/22 to 9/26) any remaining brick work, restoration, and asphalt patching outside of the roadway will be completed.

There is no work currently scheduled for two weeks out (9/29 to 10/3).

Jason Kaczkowski

(414) 614-7460

Jason.Kaczkowski@strand.com