

2016 Construction Projects Update.....for the Week of July 18th, 2016

Village of Waunakee Improvement Projects

- **2016 Public Works Improvement Projects**

Krause Excavating, Markesan, Wisconsin

Fourth Street Reconstruction from O'Malley Street to South Street

The Contractor is completing the installation of installing sanitary sewer and water main laterals in the 200 block. Then they will begin rebuilding the street base, in preparation for the concrete work.

Sidewalk Safety Repairs – Voegeli Landscaping – Contact Jeff Voegeli (608) 558-0031 sodman11@yahoo.com

The contractor is completing the sidewalk repairs on Pasadena Parkway and Agnes Avenue in preparation for the Mill and Overlay portion of the contract. Then, they will begin the sidewalk repairs on the Southwest portion of Waunakee, and work their way to the east.

Pasadena Parkway Mill & Asphalt Overlay from Woodland Drive to Centennial Parkway TBD

Agnes Avenue Mill & Asphalt Overlay from Raymond Road to Fifth Street TBD

Additional information will be posted on the Village web site under the Engineering tab...

<http://www.waunakee.com/592/2016-Public-Works-Improvements>

- **2016 CTH Q Improvements**

RG Huston, Cottage Grove, Wisconsin

The work is scheduled to begin the week of July 18th. There will be lane restrictions in each direction, so please drive carefully and expect delays.

Additional information will be posted on the Village web site under the Engineering tab...

<http://www.waunakee.com/788/CTH-Q-Improvements>

- **2016 Quinn Drive Improvements**

LMS Construction, Pardeeville, Wisconsin

The grading work is anticipated to begin the week of July 11th.

Additional information will be posted on the Village web site under the Engineering tab...

<http://www.waunakee.com/789/Quinn-Drive-Improvements>

- **Lawn Grass and Weed Complaints**

We encourage residents to use the “Request Tracker” on our web site to inform us of any lawn grass or weed issues... <http://www.waunakee.com/RequestTracker.aspx>

Private Development Projects

- **Kilkenny Farms – Don Tierney**

LMS Construction Pardeeville, Wisconsin

The contractors will be installing some additional sanitary sewer and water utilities on Water Wheel Drive this week.