

2017 Construction Projects Update.....for the Week of April 24th

Village of Waunakee Improvement Projects

- **2017 Public Works Improvement Projects**

RG Huston, Cottage Grove, Wisconsin

Century Avenue from Second Street to Woodland Drive

*The contractor is scheduled to begin reconstruction Century Avenue this week, starting with the work on the south end of the project, in Phase 5. **Century Avenue will be closed to all thru traffic from Woodland Drive to Eighth Street.** Once the traffic control is in-place, they will begin removing the existing asphalt surface, curb & gutter, and sidewalks, and start rebuilding the street base.*

The local detour for this phase of the project will be as follows: to the west using Holiday Drive (and cross streets) to access businesses on Century Avenue and Main Street, and to the east using Simon Crestway (and cross streets) to access the schools. Century Avenue from Woodland Drive to Eighth Street will be closed except for access to Endres Manufacturing and residents within the construction phase. The Local Detour Plans will be available on the Village web site.

Access to Waunakee High School and Middle School from the west using Centennial Parkway to Community Drive will also be limited during phase 5 of the construction. Community Drive will be closed daily from 9am until 3pm to allow for construction activities.

There will also be a regional Detour for vehicles that do not have a destination in the Village. The regional detour will connect Hwy Q to Hwy 113 using Highway K to Highway M to Highway 113. The regional detour will remain in-place throughout the project. The Regional Detour Plan will be available on the Village web site.

The Village is mailing out a Construction Newsletter to businesses and residents directly adjacent to the project, and an Information Flyer to addresses within the Waunakee postal area. This information along with the construction plans, weekly construction updates, detour routes, and additional information will be posted on the Village web site, under the Engineering Department section.

- **2016 Quinn Drive Improvements**

LMS Construction, Pardeeville, Wisconsin

The contractors will be completing some of the final project improvements in the next few weeks.

Private Development Projects

- **Kilkenny Farms – Phase 4**

Livable Communities by Don Tierney

There will be a meeting next week to discuss the restart of the work for Phase 4 of the Kilkenny Farms development. We anticipate the work to begin next week as well, weather permitting.

- **Lawn Grass and Weed Complaints**

We encourage residents to use the “Request Tracker” on our web site to inform us of any lawn grass or weed issues.

<http://www.waunakee.com/RequestTracker.aspx>