

2017 Construction Projects Update...for the Week of July 3rd

Village of Waunakee Improvement Projects

- **2017 Public Works Improvement Projects - Century Avenue from Second Street to Woodland Drive**
RG Huston, Cottage Grove, Wisconsin

Work remaining in Phase 5 – Woodland Drive to Eighth Street

The contractors are finishing a small amount of concrete work, plus some new street lighting and landscaping. Mailboxes will be re-installed after the landscaping work is complete. The remaining lawn restoration is scheduled to be completed this week, weather permitting. The temporary mailbox station will remain in-use until after the permanent mailboxes have been reset. More information will be posted on the mailbox station. Residents and Endres Manufacturing employees, customers, and deliveries should continue to enter and exit to the south on Century Avenue.

Work in Phase 4/1 – Eighth Street to Fifth Street

The street has been fine graded for the placement of the first layer of asphalt pavement, and we anticipate the asphalt to be placed on Friday, June 30th, weather permitting. The lawn restoration work is scheduled to be completed the week of July 10th, weather permitting.

Work in Phase 2/3 – Fifth Street to Second Street

The contractors are removing the existing asphalt surface, and will begin utility upgrades this week. They will work from the south to the north, with a mid-block road closure at the Century Centre Mall. Patrons of the Century Centre Mall should enter the Mall from the north using Century Avenue, to the northern driveway access. Patrons of the Village Mall and Waunabowl should use Klein Drive for access to those businesses.

The local detour to get around the construction is as follows: to the west using Woodland Drive – Holiday Drive - Fifth Street – Klein Drive, to access businesses on Century Avenue and Main Street; and to the east using Woodland Drive - Simon Crestway - South Street, to access the schools.

*There is also a regional detour for vehicles that do not have a destination in the Village. The detour to the east will be from CTH Q to STH 113 using CTH K - CTH M - STH 113. The regional detour will remain in-place throughout the project. The Regional Detour Plans are available on the Village web site. **Please be aware, the Wisconsin Department of Transportation, STH 19 repairs from Dorn Drive to STH 12 are now underway. Please contact the WisDOT for more information.***

Project information such as construction plans, weekly construction updates, detour routes, construction newsletters and flyers are available for viewing on the Village web site, under the Engineering Department section.

<http://www.waunakee.com/801/2017-Public-Works-Improvement-Projects>

- **2016 Quinn Drive Improvements**
LMS Construction, Pardeeville, Wisconsin
The contractors are completing some pond and drainage changes, and hope to be complete in the next few weeks, weather permitting (no change in status).

Private Development Projects

- **Kilkenny Farms – Phase 4 - Livable Communities by Don Tierney**
LMS Construction, Pardeeville, Wisconsin
The contractors will begin installing the curb & gutter and sidewalks soon. Once complete, they will grade the street for asphalt paving (no change in status).