

2017 Construction Projects Update...for the Week of July 17th

Village of Waunakee Improvement Projects

- **2017 Public Works Improvement Projects - Century Avenue from Second Street to Woodland Drive**
RG Huston, Cottage Grove, Wisconsin

Work remaining in Phase 5 – Woodland Drive to Eighth Street

The contractors will begin re-installing permanent mailboxes soon. The temporary mailbox station will remain in-use until after the permanent mailboxes have been reset. Please watch for more informational postings on the mailbox station.

Work in Phase 4/1 – Eighth Street to Fifth Street

The first layer of asphalt pavement has been placed, and the contractors will be installing the remaining concrete sidewalks this week. The lawn restoration work will be completed once all of the concrete work has been completed.

Work in Phase 2/3 – Fifth Street to Second Street

The contractors are installing the remaining underground utilities, and have begun rebuilding the road base. They are working the south to the north, and they have made the south driveways accessible. Patrons of the Century Centre Mall should now enter the Mall from the south using Fourth Street (from the west). Patrons of the Village Mall and Waunabowl should use Klein Drive for access to those businesses.

The local detour to get around the construction is as follows: to the west using Woodland Drive – Holiday Drive - Fifth Street – Klein Drive, to access businesses on Century Avenue and Main Street; and to the east using Woodland Drive - Simon Crestway - South Street, to access the schools.

There is also a regional detour for vehicles that do not have a destination in the Village. The detour to the east will be from CTH Q to STH 113 using CTH K - CTH M - STH 113. The regional detour will remain in-place throughout the project. The Regional Detour Plans are available on the Village web site.

Project information such as construction plans, weekly construction updates, detour routes, construction newsletters and flyers are available for viewing on the Village web site, under the Engineering Department section.

<http://www.waunakee.com/801/2017-Public-Works-Improvement-Projects>

- **2016 Quinn Drive Improvements**
LMS Construction, Pardeeville, Wisconsin
The contractors are completing some pond and drainage changes, and hope to be complete in the next few weeks, weather permitting (no change in status).

Private Development Projects

- **Kilkenny Farms – Phase 4 - Livable Communities by Don Tierney**
LMS Construction, Pardeeville, Wisconsin
The contractors will begin installing the curb & gutter and sidewalks soon. Once complete, they will grade the street for asphalt paving (no change in status).