

2017 Construction Projects Update...for the Week of August 7th

Village of Waunakee Improvement Projects

- **2017 Public Works Improvement Projects - Century Avenue from Second Street to Woodland Drive**
RG Huston, Cottage Grove, Wisconsin

Work remaining in Phase 5 – Woodland Drive to Eighth Street

The contractors will begin re-installing permanent mailboxes soon. Residents that had their mailbox removed should make the mailbox post available to the contractors. The temporary mailbox station will remain in-use until after the permanent mailboxes have been reset. Please watch for more informational postings on the mailbox station.

Work in Phase 4/1 – Eighth Street to Fifth Street

The contractors will be finishing the lawn restoration this week, weather permitting.

Work in Phase 2/3 – Fifth Street to Second Street

The first layer of asphalt has been placed, and the contractors will be finishing the concrete work. Once the concrete work is complete, they will complete the lawn restoration. Then, the final layer of asphalt will be placed and finally the traffic marking will be added. We anticipate completion of the project by the end of August, weather permitting.

Please be aware that the Century Centre Mall will be replacing their asphalt parking lot, concurrent with the Century Avenue Reconstruction project. Patrons of the Century Centre Mall should watch for signage directing them to the proper driveway for access to the Mall. Both the north and south entrances will be accessible; however, the driveways will be closed on an alternating basis for the installation of new concrete. Patrons of the Village Mall and Waunabowl should use Klein Drive for access to those businesses.

The local detour to get around the construction is as follows: to the west using Woodland Drive – Holiday Drive - Fifth Street – Klein Drive, to access businesses on Century Avenue and Main Street; and to the east using Woodland Drive - Simon Crestway - South Street, to access the schools.

There is also a regional detour for vehicles that do not have a destination in the Village. The detour to the east will be from CTH Q to STH 113 using CTH K - CTH M - STH 113. The regional detour will remain in-place throughout the project. The Regional Detour Plans are available on the Village web site.

Project information such as construction plans, weekly construction updates, detour routes, construction newsletters and flyers are available for viewing on the Village web site, under the Engineering Department section.

<http://www.waunakee.com/801/2017-Public-Works-Improvement-Projects>

- **2016 Quinn Drive Improvements**
LMS Construction, Pardeeville, Wisconsin
The project is substantially complete.

Private Development Projects

- **Kilkenny Farms – Phase 4 - Livable Communities by Don Tierney**
LMS Construction, Pardeeville, Wisconsin
The contractors will be placing the first layer of asphalt pavement soon.