

# 2017 Construction Projects Update...for the Week of September 18th

## Village of Waunakee Improvement Projects

---

- **2017 Public Works Improvement Projects - Mill and Overlay**  
RG Huston, Cottage Grove, Wisconsin

*As part of the 2017 Street Improvements the Village will be resurfacing the following streets:*

**Knightsbridge Road from Winston Way to South Street  
Kingston Way from Knightsbridge Road to South Street  
O'Malley Street from Sixth Street to Eighth Street**

*The contractors are preparing Knightsbridge Road for the new asphalt surface and the road is scheduled to be paved **on Saturday, September 16th**. Please relocate any vehicles that are parked on the street by 7am on Saturday. In order to provide the best possible asphalt surface, and for the safety of the workers, the streets will be closed to vehicular traffic during the placement of the asphalt surface and for a few hours after completion until the pavement has sufficiently cooled. In order to minimize any potential damage to the new asphalt surface, we ask your cooperation to restrict your vehicular travel until the barricades are pulled back and the street is again open to traffic.*

*The work on Kingston Way and O'Malley Street is scheduled to begin the week of September 25<sup>th</sup>. Please watch for the posting of "No Parking" signs, and relocate vehicles accordingly.*

*In order to accommodate the construction activities, these streets will be closed to thru traffic throughout the construction process. The street will be posted with a "No Parking" restriction from 7am to 7pm, Monday thru Friday. Residents within the construction zone will have access to driveways, however you may experience short periods of time when vehicle access to your property may not be possible. **Please be aware that travel within the construction zone will be at your own risk.***

- **2017 Frank H Street Utility and Street Extension**  
Krause Excavating, Markesan, Wisconsin

*The underground utilities are complete, and the contractors will be pouring the new curb & gutter this week.*

## Private Development Projects

---

- **Kilkenny Farms – Phase 1 - Livable Communities by Don Tierney**  
LMS Construction, Pardeeville, Wisconsin

*The work is substantially complete.*

- **Westbridge – Phase 4/5 - Livable Communities by Don Tierney**  
LMS Construction, Pardeeville, Wisconsin

*The contractors continue to install the underground utilities.*