

## 2017 Construction Projects Update...for the Week of October 2nd

### Village of Waunakee Improvement Projects

---

- **2017 Public Works Improvement Projects - Mill and Overlay**  
RG Huston, Cottage Grove, Wisconsin

*As part of the 2017 Street Improvements the Village will be resurfacing the following streets:*

Knightsbridge Road from Winston Way to South Street (Completed)  
**Kingston Way from Knightsbridge Road to South Street**  
**O'Malley Street from Sixth Street to Eighth Street**

*The work on O'Malley Street and Kingston Way has been delayed and is now scheduled to begin the week of October 2<sup>nd</sup>. Please watch for the posting of "No Parking" signs, and relocate vehicles accordingly.*

*In order to accommodate the construction activities, these streets will be closed to thru traffic throughout the construction process. The street will be posted with a "No Parking" restriction from 7am to 7pm, Monday thru Friday. Residents within the construction zone will have access to driveways, however you may experience short periods of time when vehicle access to your property may not be possible. **Please be aware that travel within the construction zone will be at your own risk.***

*We anticipate that the new surfaces for these streets will be paved a week or so after the milling. In order to provide the best possible final pavement surface, these streets (and the cross streets) will be closed to ALL traffic, during the paving operation, and until the pavement has cooled sufficiently (several hours). In order to minimize damage to the new asphalt surface, we ask your cooperation to restrict your vehicular travel until the barricades are pulled back and the street is again open to traffic.*

- **2017 Frank H Street Utility and Street Extension**  
Krause Excavating, Markesan, Wisconsin

*The work is substantially completed, with the exception of the landscaping.*

### Private Development Projects

---

- **Kilkenny Farms – Phase 1 - Livable Communities by Don Tierney**  
LMS Construction, Pardeeville, Wisconsin

*The work is substantially complete.*

- **Westbridge – Phase 4/5 - Livable Communities by Don Tierney**  
LMS Construction, Pardeeville, Wisconsin

*The contractors continue to install the underground utilities.*