

2018 Construction Projects Update...for the Week of May 7th

Village of Waunakee Improvement Projects

- **2018 Public Works Improvement Projects**

Wolf Paving and Excavating, Sun Prairie, Wisconsin

Topeka Trail from N Madison Street to Cheyenne Pass

Santa Fe Trail from N Madison Street to Cheyenne Pass

Cheyenne Pass from Topeka Trail to Lexington Drive

Holiday Drive Resurfacing

The Contractors have delayed the start of the work until the week of May 14th. They plan to begin installing the new water main on the north end of Cheyenne Pass, and working south towards Topeka Trail, continue the work on Topeka Trail, and finally Santa Fe Trail.

They will also begin rebuilding the street sections behind the utility crews, as the water main installation progresses. This work will include rebuilding the street base, installing new curb & gutter, sidewalk, and asphalt pavement, and finish each street section with lawn restoration.

The temporary Mailbox Stations will begin use on Monday, May 14th, and will be in-use until the final asphalt pavement is placed and the project is complete. Additional information will be posted at each mailbox station.

A copy of the construction plans, the Construction Newsletter, and Weekly Updates are available on the Village web site (<http://www.waunakee.com/821/2018-Public-Works-Improvement-Projects>)

- **2018 Cross Street Improvements Projects**

Krause Excavating, Markesan, Wisconsin

Cross Street from Water Street to North Madison Street

The 2018 Cross Street Improvements project was publicly bid and the low bidder was Krause Excavating, from Markesan, Wisconsin.

- **Lawn Grass and Weed Complaints**

We encourage residents to use the "Request Tracker" on our web site to inform us of any lawn grass or weed issues.

<http://www.waunakee.com/RequestTracker.aspx>

Private Development Projects

- **Kilkenny Farms – Phase 1 - Livable Communities by Don Tierney**

LMS Construction, Pardeeville, Wisconsin

All work has been suspended until the weather improves...

- **Westbridge – Phase 4/5 - Livable Communities by Don Tierney**

LMS Construction, Pardeeville, Wisconsin

The Contractors have begun installing the remaining underground utilities to complete Phase 5 of the development.