

2018 Construction Projects Update...for the Week of May 21st

Village of Waunakee Improvement Projects

- **2018 Public Works Improvement Projects**

Wolf Paving and Excavating, Sun Prairie, Wisconsin

Topeka Trail from N Madison Street to Cheyenne Pass
Santa Fe Trail from N Madison Street to Cheyenne Pass
Cheyenne Pass from Topeka Trail to Lexington Drive

The Contractors will continue to install water main on Cheyenne Pass southward to Topeka Trail. They will also begin removal of existing pavements, and concrete in advance of the water main installation.

They will begin rebuilding the street sections behind the utility crews, as the water main installation progresses. This work will include rebuilding the street base, installing new curb & gutter, sidewalk, and asphalt pavement, and finish each street section with lawn restoration.

As a reminder, the temporary Mailbox Stations will begin use on Monday, May 14th. The Contractors will begin removing the existing permanent mailboxes at this time as well, and the temporary mailbox station will be in-use until the final asphalt pavement is placed and the project is complete. Additional information will be posted at each mailbox station.

A copy of the construction plans, the Construction Newsletter, and Weekly Updates are available on the Village web site (<http://www.waunakee.com/821/2018-Public-Works-Improvement-Projects>)

- **2018 Cross Street Improvements Projects**

Krause Excavating, Markesan, Wisconsin

Cross Street from Water Street to North Madison Street

The 2018 Cross Street Improvements project was publicly bid and the low bidder was Krause Excavating, from Markesan, Wisconsin. We anticipate that the construction will begin in May.

- **Lawn Grass and Weed Complaints**

We encourage residents to use the "Request Tracker" on our web site to inform us of any lawn grass or weed issues. <http://www.waunakee.com/RequestTracker.aspx>

Private Development Projects

- **Kilkenny Farms – Phase 1 - Livable Communities by Don Tierney**

LMS Construction, Pardeeville, Wisconsin

The Contractors have begun installing the remaining underground utilities to complete Phase 5A of the development.

- **Westbridge – Phase 4/5 - Livable Communities by Don Tierney**

LMS Construction, Pardeeville, Wisconsin

The Contractors have begun installing the remaining underground utilities to complete Phase 5 of the development.