

2018 Construction Projects Update...for the **Week of June 11th**

Village of Waunakee Improvement Projects

- **2018 Public Works Improvement Projects**

Wolf Paving and Excavating, Sun Prairie, Wisconsin

Topeka Trail from N Madison Street to Cheyenne Pass
Santa Fe Trail from N Madison Street to Cheyenne Pass
Cheyenne Pass from Topeka Trail to Lexington Drive

The Contractors will begin rebuilding the street base in the 600 block of Cheyenne Pass. This work will include removing the existing base materials and placing new stable base materials, in preparation for the installation of new concrete curb & gutter, and a new asphalt surface.

The utility Contractors will continue installing the water main in the 500 block of Cheyenne Pass. They will continue to remove the existing surface pavements, and concrete in advance of the water main installation.

A copy of the construction plans, the Construction Newsletter, and Weekly Updates are available on the Village web site (<http://www.waunakee.com/821/2018-Public-Works-Improvement-Projects>)

- **2018 Cross Street Improvements Projects**

Krause Excavating, Markesan, Wisconsin

Cross Street from Water Street to North Madison Street

The Contractor will begin installing the new sanitary sewer across North Madison Street, and west in the new Cross Street, and south on Water Street to the alley. North Madison Street will experience lane closures, and Water Street will need to be closed for several days to complete the installation of the new Sanitary Sewer. We suggest using alternate routes as the construction work progresses to these areas.

The structure at 109 Water Street has been demolished in preparation for the Cross Street Improvements.

- **Lawn Grass and Weed Complaints**

We encourage residents to use the "Request Tracker" on our web site to inform us of any lawn grass or weed issues. <http://www.waunakee.com/RequestTracker.aspx>

Private Development Projects

- **Kilkenny Farms – Phase 1 - Livable Communities by Don Tierney**

LMS Construction, Pardeeville, Wisconsin

The asphalt pavement has been placed to substantially complete the work in Phase 5A of the development.

- **Westbridge – Phase 4/5 - Livable Communities by Don Tierney**

LMS Construction, Pardeeville, Wisconsin

The asphalt pavement has been placed to substantially complete the work in Phase 5 of the development.