

2018 Construction Projects Update...for the Week of July 30th

Village of Waunakee Improvement Projects

- **2018 Public Works Improvement Projects**

Wolf Paving and Excavating, Sun Prairie, Wisconsin

Topeka Trail from N Madison Street to Cheyenne Pass
Santa Fe Trail from N Madison Street to Cheyenne Pass
Cheyenne Pass from Topeka Trail to Lexington Drive

The utility Contractors are finishing the last section of water main and storm sewer on Santa Fe Trail. This will complete the utility upgrades for the project.

The street Contractors will be finishing their work on Topeka Trail, and will move to Santa Fe Trail. This work includes removing the existing base materials, and placing new base materials. They are also preparing Cheyenne Pass and Topeka Trail for curb and gutter, sidewalks, and driveway aprons.

The concrete Contractors are scheduled to begin the concrete work on Cheyenne Pass and Topeka Trail this week, weather permitting. This work will include pouring new concrete sidewalks, curb and gutter, and driveway aprons. Once they are here, they will be contacting residents that have requested a proposal for a driveway replacement.

A copy of the construction plans, the Construction Newsletter, and Weekly Updates are available on the Village web site (<http://www.waunakee.com/821/2018-Public-Works-Improvement-Projects>)

- **2018 Cross Street Improvements Projects**

Krause Excavating, Markesan, Wisconsin

Cross Street from Water Street to North Madison Street

The contractors have rebuilt the street base on Water Street and Cross Street, and they have begun installing the storm water pond. These streets do not have asphalt pavement yet, but they may be used for temporary vehicle travel routes during Waunafest weekend.

- **Lawn Grass and Weed Complaints**

We encourage residents to use the "Request Tracker" on our web site to inform us of any lawn grass or weed issues. <http://www.waunakee.com/RequestTracker.aspx>

Private Development Projects

- **Kilkenny Farms – Phase 1 - Livable Communities by Don Tierney**

LMS Construction, Pardeeville, Wisconsin

The underground utilities have been completed in Phase 5B of the development.

- **Westbridge – Phase 4/5 - Livable Communities by Don Tierney**

LMS Construction, Pardeeville, Wisconsin

Phase 5 of the project has reached substantial completion.