

# 2019 Construction Projects Update...for the Week of July 15th

## Village of Waunakee Improvement Projects

---

- **2019 Public Works Improvement Projects**

Raymond P. Cattell, Madison, Wisconsin

### **Kopp Road Bike Path**

The Bike Path has been paved, and the project is substantially complete, as the landscaping contractors are finishing the restoration of the disturbed lawn areas. However, the recent rain events have hampered their effort, and they will complete the work as weather improves.

### **Sidewalk Safety Repairs – throughout the northwestern quadrant of Waunakee**

The Concrete repairs are substantially complete, as the landscaping contractors are finishing the lawn restoration, thru the weather delays. Invoices will be sent out to property owners, once we have the final measurements.

### **Mill and Overlay Resurfacing Projects**

Wimbleton Way from Dover Drive to Wexford Drive  
Wexford Drive from Wimbleton Way to Division Street  
North and South Cambridge Courts  
Wexford Drive from Winston Way to Kingston Drive  
Winston Way from Simon Crestway to 109/110 Winston Way

The Contractors have begun completing the minor concrete and storm sewer repairs in advance of the Mill and Overlay portion of the work. The Mill and Overlay portion of the work has not yet been scheduled, but we will provide updates prior to the work.

The following projects will not begin until after the July Festivals:

Dorn Drive from Main Street to Raymond Road  
Raymond Road from Dorn Drive to Fifth Street

### **Sixmile Creek Walking Path and Bridge**

The Contractor hopes to complete the tree removal in preparation for the path installation very soon.

- **Lawn Grass and Weed Complaints**

We encourage residents to use the “Request Tracker” on our web site to inform us of any lawn grass or weed issues. <http://www.waunakee.com/RequestTracker.aspx>

## Private Development Projects

---

- **Westbridge Development – Livable Communities by Don Tierney – Phase 6**

LMS Construction, Pardeeville, Wisconsin

The Contractors are completing the underground utility installation throughout.