

2019 Construction Projects Update...for the Week of August 5th

Village of Waunakee Improvement Projects

- **2019 Public Works Improvement Projects**

Raymond P. Cattell, Madison, Wisconsin

Kopp Road Bike Path

The Bike Path has been paved and the project is substantially complete.

Sidewalk Safety Repairs – throughout the northwestern quadrant of Waunakee

The Concrete repairs are substantially complete, and the invoices will be mailed out to property owners.

Mill and Overlay Resurfacing Projects

Dorn Drive from Main Street to Raymond Road

Raymond Road from Dorn Drive to Fifth Street

The milling and resurfacing work is scheduled to begin this week on Dorn Drive and Raymond Road. The Contractors will mill off the existing pavement, complete subgrade repairs, and adjust the existing manholes in preparation for the new asphalt surface. A date for the placement of the asphalt surface has not been determined, but we anticipate completion within a couple of weeks of the surface removal, weather permitting.

Wimbledon Way from Dover Drive to Wexford Drive

Wexford Drive from Wimbledon Way to Division Street

North and South Cambridge Courts

Wexford Drive from Winston Way to Kingston Drive

Winston Way from Simon Crestway to 109/110 Winston Way

This work is tentatively scheduled to begin the week of August 12th, weather permitting.

Sixmile Creek Walking Path and Bridge

The Contractors have completed the tree removal in preparation for constructing the path.

- **Lawn Grass and Weed Complaints**

We encourage residents to use the “Request Tracker” on our web site to inform us of any lawn grass or weed issues. <http://www.waunakee.com/RequestTracker.aspx>

Private Development Projects

- **Westbridge Development – Livable Communities by Don Tierney – Phase 6**

LMS Construction, Pardeeville, Wisconsin

The Contractors are completing the underground utility installation throughout.

- **Woodland Crest Development – Forward Development Group, LLC**

Mashuda Contractors, Inc., Princeton, Wisconsin

The project was scheduled to begin August 1st. The Contractors will be mobilizing to the site, and begin mowing the site in preparation for site grading.