

**2014 Main Street Construction Project
Construction Update June 26, 2014**

Roundabout Portion:

DOT Project Work completed June 23rd to June 28th:

Continued excavation, removals and grading work on Main Street between Klein Drive and O'Malley Street and on Century Avenue between Second Street and Main Street. Continued work on placing underdrain, select crushed material & base aggregate. Work continued on the lighting & signals at Madison & Main and on Holiday & Main intersections. Progress was slowed this week by utility conflicts. Completion of the storm sewer under Sunset Lane has been delayed pending relocation of an underground gas facility but the relocation may be completed this week. Traffic on Sunset Lane & Century Avenue (STH 113 North) will be restricted to one lane with flagging during this work. The railroad contractor is scheduled to start work on Main Street grade crossing this week and required materials have been delivered. Main Street will be completely closed to travel at the railroad crossing between South Street and Baker Street for the railroad work.

DOT Project Work scheduled for the week of June 30th to July 5th: (See attached map)

Continue work on storm sewer construction on Main Street from Klein Drive to O'Malley Street and on Century Avenue between Main Street and Second Street. Continue excavation, removals and grading to new subgrade elevation between Sunset Lane and Second Street on Century Avenue and between Klein Drive and O'Malley Street on Main Street. Continue placement of underdrain, select crushed material & base aggregate. Continue work on lighting & signals at Madison & Main and on Holiday & Main intersections. Railroad contractor is scheduled to install the new grade crossing on Main Street. Main Street will be completely closed to travel at the railroad crossing between South Street and Baker Street for the railroad crossing work. Begin work on curb & sidewalk replacement at Holiday, Klein, O'Malley, West, Madison and Bacon intersection areas. Begin restoration work on Century Avenue from Sunset Lane to Sixmile Creek.

DOT Project Work scheduled for the week of July 7th to July 12th:

Continue placement of select crushed material & base aggregate on Main Street from Klein Drive to O'Malley Street and on Century Avenue from Sunset Lane to Second Street. Continue work on lighting & signals at Madison & Main and on Holiday & Main intersections. Begin work on lighting facilities in the roundabout area. Continued work on curb & sidewalk reconstruction at Holiday, Klein, O'Malley, West, Madison and Bacon intersection areas. Start asphalt base patching work between O'Malley Street and Division Street on Main Street.

Jon Maxwell, MSA Professional Services

(608) 963-4539

JONM@msa-ps.com

Downtown Streetscape Portion:

This week (6/23 to 6/27) crews from Parisi have been working on pouring sidewalk and paver base throughout the project. Red Arrow Electric has been pouring light pole bases and installing pull boxes along the project corridor. The South Street intersection has also been paved with a lower binder layer. The final surface will be paved after Main Street has been milled later on in the project.

Next week (6/30 to 7/4), Parisi will continue to work on pouring sidewalk, curb and gutter, and paver base in areas that remain unpoured. A crew is also expected to begin working on installing decorative brick pavers in areas where paver base has been poured. Red Arrow Electric will begin pulling wire in previously installed underground electrical conduit. Work on the new railroad crossing is anticipated to begin this week as well. When this work begins, traffic will not be allowed to cross the tracks on Main Street. Please use alternate routes.

Work tentatively scheduled for two weeks out (7/7 to 7/11) includes continuing work on brick paver installation and pouring any remaining concrete areas.

Jason Kaczowski

(414) 614-7460

Jason.Kaczowski@strand.com