

## **2014 Main Street Construction Project Construction Update July 3, 2014**

### **Roundabout Portion:**

DOT Project Work completed June 30 to July 5:

Continued excavation, removals and grading work on Main Street between Klein Drive and O'Malley Street and on Century Avenue between Second Street and Main Street. Continued work on placing underdrain, select crushed material and base aggregate. Work continued on the lighting and signals at Madison and Main and on Holiday and Main intersections. Progress was slowed again this week by utility conflicts. The storm sewer connection under Sunset Lane has been completed. Railroad contractor closed Main Street to install the new grade crossing this week; the new crossing should be completed and the area reopened to local traffic by the end of the day on Thursday – July 3. Continued work on curb and sidewalk reconstruction at Holiday, Klein, O'Malley, West, Madison and Bacon intersections. Began restoring the area along Century Avenue from Sunset Lane to Sixmile Creek, including paving the lower layer of asphalt for driveways. No work scheduled for July 4 or July 5 this week.

DOT Project Work scheduled for the week of July 7 to July 12: (See attached map.)

Continue work on storm sewer installation along Main Street from Century Avenue to O'Malley Street and on Century Avenue between Main and Second Street. Continue excavation, removals and grading between Sunset Lane and Second Street on Century Avenue and between Klein Drive and O'Malley Street on Main Street. Continue placement of underdrain, select crushed material and base aggregate. Complete additional water main replacement work on Century Avenue between Main Street and Sunset Lane. Continue work on lighting and traffic signals at Madison and Main and Holiday and Main intersections. Start work on lighting system installation within the roundabout area. Continue work on curb and sidewalk at Holiday, Klein, O'Malley, West, Madison and Bacon. Continue restoration work on Century Avenue from Sunset Lane to Sixmile Creek. Start asphalt milling and base patching work on Main Street from O'Malley Street to Division Street.

DOT Project Work scheduled for the week of July 14 to July 19:

Continue placement of base aggregate on Main Street from Klein Drive to O'Malley Street and on Century Avenue from Sunset Lane to Second Street. Continue work on lighting & traffic signals at Madison & Main and Holiday and Main intersections. Continue work on curb and sidewalk at Holiday, Klein, O'Malley, West, Madison and Bacon. Start curb and gutter and sidewalk installation in the roundabout area. Continue work on asphalt milling and base patching between O'Malley Street and Division Street.

Jon Maxwell, MSA Professional Services

(608) 963-4539

[JONM@msa-ps.com](mailto:JONM@msa-ps.com)

### **Downtown Streetscape Portion:**

This week (6/30 to 7/4) crews from Parisi have been continuing to work on pouring concrete in various areas throughout the project corridor. There has also been a crew working on installing a new railroad crossing near South Street. Their work is expected to be completed today and the intersection will be open over the holiday weekend.

Next week (7/7 to 7/11), crews will work on pouring curb and gutter near the railroad tracks. There will be a crew from Red Arrow Electric working on installing some light pole bases near the railroad tracks once the curb has been completed. This same crew is expected to begin pulling wire in previously installed underground electrical conduit. Decorative brick paver installation is also expected to begin this week.

Work tentatively scheduled for two weeks out (7/14 to 7/18) includes decorative brick paver installation and light pole assembly and installation.

Jason Kaczkowski

(414) 614-7460

[Jason.Kaczkowski@strand.com](mailto:Jason.Kaczkowski@strand.com)