

2014 Main Street Construction Project  
Construction Update August 21, 2014

**WisDOT Project:**

DOT Project work completed August 18th – August 23rd:

Work was completed on removing pavement, excavating three feet below the existing pavement grade, placing breaker run stone and base aggregate on Main Street from O'Malley Street to Division Street. Individual intersections and blocks of Main Street will be closed to all traffic periodically as this work progresses. Continued work on concrete curb and gutter, driveways and sidewalk in the reconstruction / roundabout area. Continued work on street lighting within the reconstruction / roundabout area and traffic signals at the Holiday Drive and Madison Street intersections. Continued work on placing topsoil, landscaping and permanent erosion control items. Started work on permanent signing. Scheduled to pave lower layers of asphalt, on Main Street from the railroad crossing to Division Street, on Saturday 8/23. Traffic access will be very limited during paving operations.

DOT Project Work scheduled for the week of August 25th – August 30th :

Scheduled to place surface layer of asphalt, from O'Malley Street to Division Street, on Monday 8/25. Traffic access will be very limited during paving operations. Complete all remaining concrete work throughout the project. Continue work on street lighting within the reconstruction / roundabout area and traffic signals at Holiday Drive and Madison Street intersections. Continue placing topsoil, landscaping and permanent erosion control items. Continue work on permanent signing. Start work on pavement markings.

DOT Project Work scheduled for the week of September 1st – September 6th :

Finish placing the surface layer of asphalt throughout the project. Finish work on street lighting within the reconstruction / roundabout area and traffic signals Holiday Drive and Madison Street intersections. Continue work on permanent signing. Continue work on pavement markings.

Jon Maxwell, MSA Professional Services

(608) 963-4539

[JONM@msa-ps.com](mailto:JONM@msa-ps.com)

**Downtown Streetscape Portion:**

Here is a summation of work completed this week (8/18 to 8/22), work to be completed next week (8/25 to 8/29) and work scheduled for the following week (9/2 to 9/5) based on our meeting with Parisi yesterday morning:

This week (8/18 to 8/22) crews have continued their work on the decorative brick paver installation throughout the project corridor. This work is expected to continue through the middle of next week. The lighting cabinet on Fish Street has been energized, and a portion of lighting west of the tracks is now functional. Railroad gate and signal posts were installed this week. A corrugated concrete median was installed near Madison Street. Fine grading of the Main Street base course to the east of the railroad tracks was completed in anticipation of lower layer paving of that portion. Paving in this area is expected to occur on Saturday 8/23 (see DOT project update). Minor curb repairs will be made at Baker Street and on Main Street prior to paving.

Next week (8/25 to 8/29), upper layers of paving will proceed on all areas of Main Street, starting with the section from O'Malley to Division Street, on Monday 8/25, weather pending (see DOT project update for any late revisions). It is intended that all paving on Main Street, Century Avenue, and STH 113 north of Main Street be completed this week, weather pending. Continued work on the railroad crossing signals is anticipated this week.

Work tentatively scheduled for two weeks out (9/2 to 9/5) includes concrete sidewalk and brick paver work around the railroad tracks, sidewalk removal and construction just east of Madison Street, and construction of new colored concrete crosswalks in the downtown area of Main Street. Construction of the colored crosswalks will require significant street closures for a week or so, so those who are not accessing downtown businesses are strongly encouraged to use the posted alternative routes around the construction area instead of Main Street.

Jason Kaczowski

(414) 614-7460

[Jason.Kaczowski@strand.com](mailto:Jason.Kaczowski@strand.com)