

2017 Construction Projects Update.....for the Week of April 17th

Village of Waunakee Improvement Projects

- **2017 Public Works Improvement Projects**

RG Huston, Cottage Grove, Wisconsin

Century Avenue from Second Street to Woodland Drive

The contractor is scheduled to begin the week of April 24th. They plan to start on the south end of the project, in phase 5 (Woodland Drive to Eighth Street). They will be placing a message board to remind drivers of the upcoming construction, as well as installing the traffic control measures. Once the traffic control is in-place, they will begin removing the existing asphalt surface, curb & gutter, and sidewalks. They will then start rebuilding the street base.

There will be a regional Detour for vehicles that do not have a destination in the Village. The regional detour will connect Hwy Q to Hwy 113 using Highway K to Highway M to Highway 113. The regional detour will remain in-place throughout the project. The Regional Detour Plan will be available on the Village web site.

There will also be local detours for each phase. The detour route around that section of Century Avenue for phase 5 will be Woodland Drive; to the west using Holiday Drive to access businesses on Century Avenue and Main Street, and to the east using Simon Crestway to access the schools. Century Avenue from Woodland Drive to Eighth Street will be closed except for access to Endres Manufacturing and residents within the construction phase. The Local Detour Plans will be available on the Village web site.

Access to Waunakee High School and Middle School from the west using Centennial Parkway to Community Drive will also be limited during phase 5 of the construction. Community Drive will be closed daily from 9am until 3pm to allow for construction activities.

The Village is mailing out a Construction Newsletter to businesses and residents directly adjacent to the project, and an Information Flyer to addresses within the Waunakee postal area. This information along with the construction plans, weekly construction updates, detour routes, and additional information will be posted on the Village web site, under the Engineering Department section.

- **2016 Quinn Drive Improvements**

LMS Construction, Pardeeville, Wisconsin

The contractors will be completing some of the final project improvements in the next few weeks.

Private Development Projects

- **Kilkenny Farms**

Livable Communities by Don Tierney

Work is scheduled to resume in the next couple of weeks, weather permitting.

- **Lawn Grass and Weed Complaints**

We encourage residents to use the "Request Tracker" on our web site to inform us of any lawn grass or weed issues.

<http://www.waunakee.com/RequestTracker.aspx>