

2017 Construction Projects Update...for the Week of May 8th

Village of Waunakee Improvement Projects

- **2017 Public Works Improvement Projects - Century Avenue from Second Street to Woodland Drive**
RG Huston, Cottage Grove, Wisconsin

Currently working in Phase 5 – Woodland Drive to Eighth Street

The contractor is removing the existing pavements, and rebuilding the street base from the south end of the phase to the north. Once the base has been rebuilt, they will install some storm sewer improvements, and prepare for the installation of new curb & gutter, sidewalks, and driveway aprons. Residents and Endres Manufacturing should use the Eighth Street entrance/exit for access and then we will be switching to the Centennial Parkway entrance/exit as the work progresses to the north. Please watch the barricades for the change.

Century Avenue will be closed to all thru traffic from Woodland Drive to Eighth Street. Access to Waunakee High School and Middle School from the west using Centennial Parkway to Community Drive will also be limited during phase 5 of the construction. **Community Drive will be closed daily from 9am until 3pm to allow for construction activities.**

The local detour for this phase of the project will be as follows: to the west using Holiday Drive (and the cross streets) to access businesses on Century Avenue and Main Street, and to the east using Simon Crestway (and the cross streets) to access the schools. Century Avenue from Woodland Drive to Eighth Street will be closed except for access to Endres Manufacturing and residents within the construction phase. The Local Detour Plans will be available on the Village web site.

There will also be a regional Detour for vehicles that do not have a destination in the Village. The regional detour will connect Hwy Q to Hwy 113 using Highway K to Highway M to Highway 113. The regional detour will remain in-place throughout the project. The Regional Detour Plan will be available on the Village web site.

Project information such as construction plans, weekly construction updates, detour routes, construction newsletters and flyers are available for viewing on the Village web site, under the Engineering Department section.

<http://www.waunakee.com/801/2017-Public-Works-Improvement-Projects>

- **2016 Quinn Drive Improvements**
LMS Construction, Pardeeville, Wisconsin

The contractors will be completing some pond and drainage changes in the next few weeks, weather permitting. They will also be paving the asphalt bike path once the asphalt plants open.

Private Development Projects

- **Kilkenny Farms – Phase 4 - Livable Communities by Don Tierney**
LMS Construction, Pardeeville, Wisconsin

The contractors are installing underground sanitary sewer, water main and service laterals for the remaining streets. Once complete, they will begin installing the curb & gutter and sidewalks.