

2017 Construction Projects Update.....for the Week of May 29th

Village of Waunakee Improvement Projects

- **2017 Public Works Improvement Projects - Century Avenue from Second Street to Woodland Drive**
RG Huston, Cottage Grove, Wisconsin

Currently finishing work in Phase 5 – Woodland Drive to Eighth Street

The contractor has completed the installation of the curb & gutter, and will fine grade the street this week in preparation for the placement of the first layer of asphalt pavement. Once the first layer of asphalt has been placed, then the sidewalk and concrete driveway aprons will be installed. Once again, the residential driveways will be closed until the new concrete has had adequate time to cure. Residents adjacent to the project, as well as Endres Manufacturing customers, deliveries (via smaller trucks), and staff should use Centennial Parkway for ingress and egress. Large vehicles with trailers shall contact Endres Manufacturing for the alternate entrance details.

Transition to work in Phase 4/1 – Eighth Street to Fifth Street

As the work in Phase 5 progresses to completion, we will be transitioning into the work for Phase 4 and 1 of the project. The contractor has additional traffic control in-place, and has the existing asphalt surface removed. They will begin installing utility upgrades (water main, sanitary sewer, storm sewer) this week, starting at Eighth Street and working north.

The local detour to get around the construction will now be as follows: to the west using Woodland Drive – Holiday Drive - Fifth Street, to access businesses on Century Avenue and Main Street; and to the east using Woodland Drive - Simon Crestway - South Street, to access the schools. Centennial Parkway to Community Drive can also be used for access to the High School.

There is also a regional detour for vehicles that do not have a destination in the Village. The detour to the east will be from CTH Q to STH 113 using CTH K - CTH M - STH 113. The regional detour will remain in-place throughout the project. The Regional Detour Plans are available on the Village web site. **Please be aware, The Wisconsin Department of Transportation will be repairing STH 19 from Dorn Drive to STH 12 beginning May 22nd. Please contact the WisDOT for more information.**

Project information such as construction plans, weekly construction updates, detour routes, construction newsletters and flyers are available for viewing on the Village web site, under the Engineering Department section.

<http://www.waunakee.com/801/2017-Public-Works-Improvement-Projects>

- **2016 Quinn Drive Improvements**
LMS Construction, Pardeeville, Wisconsin

The contractors have placed the asphalt Bike Path, and will be completing some pond and drainage changes in the next few weeks, weather permitting.

Private Development Projects

- **Kilkenny Farms – Phase 4 - Livable Communities by Don Tierney**
LMS Construction, Pardeeville, Wisconsin

The contractors are installing storm sewer for the remaining streets. Once complete, they will grade the street and begin installing the curb & gutter and sidewalks.