

2017 Construction Projects Update.....for the Week of June 5th

Village of Waunakee Improvement Projects

- **2017 Public Works Improvement Projects - Century Avenue from Second Street to Woodland Drive**
RG Huston, Cottage Grove, Wisconsin

Currently completing work in Phase 5 – Woodland Drive to Eighth Street

The first layer of asphalt paving has been placed. The concrete subcontractors will be installing the new concrete sidewalk and driveway aprons this week. Once again, the driveways within the project limits will be closed until the new concrete sidewalk and driveway aprons have had adequate time to cure (several days). In the meantime, residents may park overnight on Century Avenue from 7pm until 7am. Century Avenue is still closed to the north, so residents adjacent to the project, as well as Endres Manufacturing customers, deliveries (via smaller trucks), and staff should access from the south.

Work in Phase 4/1 – Eighth Street to Fifth Street

The water main upgrades are complete, and the contractors are completing the upgrades to the sanitary and storm sewers. Once the underground utilities are complete they will begin rebuilding the street base.

The local detour to get around the construction is as follows: to the west using Woodland Drive – Holiday Drive - Fifth Street, to access businesses on Century Avenue and Main Street; and to the east using Woodland Drive - Simon Crestway - South Street, to access the schools. Centennial Parkway to Community Drive can also be used for access to the High School.

There is also a regional detour for vehicles that do not have a destination in the Village. The detour to the east will be from CTH Q to STH 113 using CTH K - CTH M - STH 113. The regional detour will remain in-place throughout the project. The Regional Detour Plans are available on the Village web site. **Please be aware, The Wisconsin Department of Transportation will be repairing STH 19 from Dorn Drive to STH 12 beginning May 22nd. Please contact the WisDOT for more information.**

Project information such as construction plans, weekly construction updates, detour routes, construction newsletters and flyers are available for viewing on the Village web site, under the Engineering Department section.

<http://www.waunakee.com/801/2017-Public-Works-Improvement-Projects>

- **2016 Quinn Drive Improvements**
LMS Construction, Pardeeville, Wisconsin

The contractors have placed the asphalt Bike Path, and will be completing some pond and drainage changes in the next few weeks, weather permitting.

Private Development Projects

- **Kilkenny Farms – Phase 4 - Livable Communities by Don Tierney**
LMS Construction, Pardeeville, Wisconsin

The contractors are finishing the underground utilities and will begin installing the curb & gutter and sidewalks. Once complete, they will grade the street for asphalt paving.