

2017 Construction Projects Update...for the Week of June 12th

Village of Waunakee Improvement Projects

- **2017 Public Works Improvement Projects - Century Avenue from Second Street to Woodland Drive**
RG Huston, Cottage Grove, Wisconsin

Currently completing work in Phase 5 – Woodland Drive to Eighth Street

The concrete subcontractors are finishing the concrete work. Driveways within the project limits will remain closed until the new concrete sidewalk and driveway aprons have had adequate time to cure (several days), and the contractors remove the caution tape. In the meantime, residents may park overnight on Century Avenue from 7pm until 7am. Century Avenue is still closed to the north, so residents adjacent to the project, as well as Endres Manufacturing customers, deliveries (via smaller trucks), and staff should access from the south.

Work in Phase 4/1 – Eighth Street to Fifth Street

The utility upgrades are complete, and the contractors are undercutting the subgrade of the street and rebuilding the base, in preparation for the new asphalt. Once the base has been rebuilt on this section of the street, the contractors will be transitioning to the north to complete the work from Fifth Street to Fourth Street. We anticipate this transition to begin in the next week or two.

The local detour to get around the construction is as follows: to the west using Woodland Drive – Holiday Drive - Fifth Street, to access businesses on Century Avenue and Main Street; and to the east using Woodland Drive - Simon Crestway - South Street, to access the schools. Centennial Parkway to Community Drive can also be used for access to the High School.

There is also a regional detour for vehicles that do not have a destination in the Village. The detour to the east will be from CTH Q to STH 113 using CTH K - CTH M - STH 113. The regional detour will remain in-place throughout the project. The Regional Detour Plans are available on the Village web site. **Please be aware, the Wisconsin Department of Transportation, STH 19 repairs from Dorn Drive to STH 12 are now underway. Please contact the WisDOT for more information.**

Project information such as construction plans, weekly construction updates, detour routes, construction newsletters and flyers are available for viewing on the Village web site, under the Engineering Department section.

<http://www.waunakee.com/801/2017-Public-Works-Improvement-Projects>

- **2016 Quinn Drive Improvements**
LMS Construction, Pardeeville, Wisconsin

The contractors have placed the asphalt Bike Path, and will be completing some pond and drainage changes in the next few weeks, weather permitting.

Private Development Projects

- **Kilkenny Farms – Phase 4 - Livable Communities by Don Tierney**
LMS Construction, Pardeeville, Wisconsin

The contractors are finishing the underground utilities and will begin installing the curb & gutter and sidewalks. Once complete, they will grade the street for asphalt paving.