

2019 Construction Projects Update...for the **Week of June 17th**

Village of Waunakee Improvement Projects

- **2019 Public Works Improvement Projects**

Raymond P. Cattell, Madison, Wisconsin

Kopp Road Bike Path

The Contractor has installed the base materials, and has poured the new concrete pedestrian ramps. The asphalt paving will be scheduled once the concrete has cured sufficiently.

Sidewalk Safety Repairs – throughout the northwestern quadrant of Waunakee

The Concrete repairs are substantially complete, and the contractor will be restoring the lawn areas, as weather permits. Invoices will be sent out to property owners, once we have the final measurements.

The Contractors have postponed the remaining work for several weeks, so they can complete work on another project. The following work remains to be completed...

Mill and Overlay Resurfacing Projects;

Dorn Drive from Main Street to Raymond Road

Raymond Road from Dorn Drive to Fifth Street

Wimbleton Way from Dover Drive to Wexford Drive

Wexford Drive from Wimbleton Way to Division Street

North and South Cambridge Courts

Wexford Drive from Winston Way to Kingston Drive

Winston Way from Simon Crestway to 109/110 Winston Way

Sixmile Creek Walking Path and Bridge

- **2018 Public Works Improvement Projects**

Wolf Paving and Excavating, Sun Prairie, Wisconsin

The Contractors have completed the landscaping repairs. In order to obtain the best results, residents are encouraged to begin watering the newly placed grass seed...

- **Lawn Grass and Weed Complaints**

We encourage residents to use the "Request Tracker" on our web site to inform us of any lawn grass or weed issues. <http://www.waunakee.com/RequestTracker.aspx>

Private Development Projects

- **Westbridge Development – Livable Communities by Don Tierney – Phase 6**

LMS Construction, Pardeeville, Wisconsin

The Contractors have completed the Sanitary Sewer installation and rough grading, and they are installing Water Main.