

2019 Construction Projects Update...for the **Week of July 1st**

Village of Waunakee Improvement Projects

- **2019 Public Works Improvement Projects**

Raymond P. Cattell, Madison, Wisconsin

Kopp Road Bike Path

The Bike Path has been paved, and the project is substantially complete, as the landscaping contractors are finishing the restoration of the disturbed lawn areas.

Sidewalk Safety Repairs – throughout the northwestern quadrant of Waunakee

The Concrete repairs are substantially complete, as the landscaping contractors are finishing the lawn restoration. Invoices will be sent out to property owners, once we have the final measurements.

NOTE: The Contractors have postponed the remaining work for a few weeks, so they can complete work on another project. The following work remains to be completed...

Mill and Overlay Resurfacing Projects

Wimbleton Way from Dover Drive to Wexford Drive
Wexford Drive from Wimbleton Way to Division Street
North and South Cambridge Courts
Wexford Drive from Winston Way to Kingston Drive
Winston Way from Simon Crestway to 109/110 Winston Way

The following projects will not begin until after the July Festivals:

Dorn Drive from Main Street to Raymond Road
Raymond Road from Dorn Drive to Fifth Street

Sixmile Creek Walking Path and Bridge

The tree removal is scheduled to begin the week of July 8th.

- **Lawn Grass and Weed Complaints**

We encourage residents to use the "Request Tracker" on our web site to inform us of any lawn grass or weed issues. <http://www.waunakee.com/RequestTracker.aspx>

Private Development Projects

- **Westbridge Development – Livable Communities by Don Tierney – Phase 6**

LMS Construction, Pardeeville, Wisconsin

The Contractors are completing the underground utility installation throughout.