

2019 Construction Projects Update...for the Week of August 19th

Village of Waunakee Improvement Projects

- **2019 Public Works Improvement Projects**

Raymond P. Cattell, Madison, Wisconsin

Kopp Road Bike Path

The Bike Path has been paved and the project is substantially complete.

Sidewalk Safety Repairs – throughout the northwestern quadrant of Waunakee

The Concrete repairs are substantially complete, and the invoices will be mailed out to property owners.

Mill and Overlay Resurfacing Projects

Dorn Drive from Main Street to Raymond Road

Raymond Road from Dorn Drive to Fifth Street

The asphalt surface paving is tentatively scheduled for Monday, August 19th or Tuesday, August 20th, weather permitting. Residents should watch for posted signage with the confirmed paving schedule.

Wimbleton Way from Dover Drive to Wexford Drive

Wexford Drive from Wimbleton Way to Division Street

North and South Cambridge Courts

Wexford Drive from Winston Way to Kingston Drive

Winston Way from Simon Crestway to 109/110 Winston Way

At the time of this update, the milling operations were scheduled to be completed on Thursday, August 15th or Friday, August 16th. No Parking signs are posted on these streets from 7am to 7pm daily, for the duration of the project. The Contractors will be making any subgrade repairs, completing utility adjustments, and grading the street in preparation for the new asphalt surface.

Sixmile Creek Walking Path and Bridge

The Engineers are completing some design changes to the path and ditching to accommodate better drainage. This work will tentatively begin in the next few weeks as the other work in the contract is completed.

- **Lawn Grass and Weed Complaints**

We encourage residents to use the “Request Tracker” on our web site to inform us of any lawn grass or weed issues. <http://www.waunakee.com/RequestTracker.aspx>

Private Development Projects

- **Westbridge Development – Livable Communities by Don Tierney – Phase 6**

LMS Construction, Pardeeville, Wisconsin

The Contractors are grading the street in preparation for the installation of the concrete curb and gutter, and sidewalks.

- **Woodland Crest Development – Forward Development Group, LLC**

Mashuda Contractors, Inc., Princeton, Wisconsin

The Contractors are grading the site in preparation for installing the underground utilities.