

2020 Construction Projects Update...for the Week of September 14th

Village of Waunakee Improvement Projects

- **2020 Public Works Improvement Projects**

Payne & Dolan, Fitchburg, Wisconsin

The following work is substantially complete:

- Woodland Drive Repairs and Resurfacing
- Henry Street from Dorn Drive to Raymond Road
- Elizabeth Street from Dorn Drive to Raymond Road
- Rupert Road Raymond Road to Fifth Street
- Centennial Parkway from Century Avenue to Ganser Drive
- Reeve Drive from N. Klein Drive to N. Holiday Drive
- William Way from S. Klein Drive to S. Holiday Drive
- Bristol Drive from Winston Way to Simon Crestway
- Parkview Circle Surfacing
- Kearney Way South Street to Knightsbridge Road
- Verleen Avenue from N. Century Avenue to Pinehurst Drive.

John Street from Dorn Drive to Raymond Road

The Contractors will be completing the utility upgrades in preparation for the new asphalt surface. The milling and pulverizing of the existing asphalt surface is scheduled to begin towards the end of the week of September 14th, weather permitting. The street will remain open during construction, but will be restricted to local traffic only, and a “No Parking” restriction will be in-place from 7am – 7pm daily to accommodate the work.

In addition, John Street will be closed to all traffic during the placement of the 2nd and final layer of asphalt pavement, and until the new asphalt has cooled sufficiently. Please watch for the signs posted along the street.

Centennial Park Parking Lot Resurfacing

The final layer of asphalt paving on the Centennial Park parking lot is scheduled to be placed the week of September 21st, weather permitting.

Sidewalk Safety Repairs – the sidewalk repairs are substantially complete.

- **Lawn Grass and Weed Complaints**

We encourage residents to use the “Request Tracker” on our web site to inform us of any lawn grass or weed issues. <http://www.waunakee.com/RequestTracker.aspx>

Private Development Projects

- **Woodland Crest Development – Forward Development Group, LLC**

Mashuda Contractors, Inc., Princeton, Wisconsin

The contractors are completing the remaining work on the site, including traffic signal installation, concrete work, asphalt paving, and restoration.

Woodland Drive will be milled and overlaid in the next few weeks, weather permitting. After the resurfacing, the pavement striping will be completed.

- **Westview Meadows – Ganser Construction**

LMS Construction, Inc., Pardeeville, Wisconsin

The project is substantially complete.

- **Arboretum Village – Livable Communities by Don Tierney**

LMS Construction, Inc., Pardeeville, Wisconsin

The contractors are installing the sanitary sewer, water main, and storm sewer, as they continue to rough grade the site.

- **Heritage Hills Development – Veridian Homes**

The contractors continue to grade the site and install the underground utilities, as the weather permits.

The contractors will be blasting the existing bedrock on site and crushing the rock to be beneficially-used on-site as gravel base and bedding materials. The blasting and crushing will be temporarily suspended, while the blasting for the utility trenches is completed.

- **Westbridge – Kopp Road Improvements – Livable Communities by Don Tierney**

LMS Construction, Inc., Pardeeville, Wisconsin

This work is tentatively scheduled to begin soon.