

2021 Construction Projects Update...for the Week of September 20th

2021 Public Works Improvement Projects

Wolf Paving, Sun Prairie, Wisconsin

Proposed list of Streets to be resurfaced include the following:

- **Mill and Overlay Resurfacing Projects**

Phase 1 Streets

Hartford Cove - from Lexington Drive to end of the cul-de-sac

Lexington Drive - from N. Madison Street to N. Division Street

E. Verleen Avenue - from Pinehurst Drive to N. Madison Street (includes sump drain piping)

Phase 2 Streets

Camelot Court - from Knightsbridge Road to Kensington Lane

Simon Crestway - from South Street to Winston Way

Canterbury Court - from Simon Crestway to Bristol Drive

Moravian Valley Road - from Arboretum Drive to 322 Moravian Valley Road

Phase 3 Streets

Kay Drive - from William Way to 306 Kay Drive

Raymond Road - from Henry Street to 5th Street

Holiday Drive - from 5th Street to Centennial Parkway

Arbor Ct. – Presidio to the end of the cul-de-sac.

The following work is planned for the week. Please note that schedules can change.

Phase 1 has been completed.

Phase 2 has been completed. Moravian Valley is complete.

Phase 3 Arbor, Kay and Raymond will be complete by September 16. Holiday had extensive undercutting and grading that extended the schedule the paving will be completed the week of September 20th. Any landscaping will follow during the week of September 20th.

- **Sidewalk Safety Repairs** –. The concrete work will be completed by September 17th. Landscaping will follow during the week of September 20th.

Heritage Hills Subdivision Improvements, Phase 2

Parisi Construction, Verona Wisconsin

Complete. Punchlist items will be addressed.