

2018 Construction Projects Update...for the week of November 5th

Village of Waunakee Improvement Projects

- **2018 Public Works Improvement Projects**

Wolf Paving and Excavating, Sun Prairie, Wisconsin

Topeka Trail from N Madison Street to Cheyenne Pass

Santa Fe Trail from N Madison Street to Cheyenne Pass

Cheyenne Pass from Topeka Trail to Lexington Drive

The final asphalt surface has been placed throughout the project, and the contractors are re-installing the permanent mailboxes, and the traffic control and street signs. Then the contractors will do a final clean-up of the site to complete the project.

The new permanent mailbox locations have been staked, and the contractors will be installing the permanent mailboxes in the terraces. If property owners would like to provide us with a new dual or joint mailbox post, we will have them install it. Otherwise they will reinstall the existing single mailbox post (installed side by side).

Please note that the temporary mailbox station will remain in effect until the USPS has approved the new mailbox installations, and they have selected a date to resume deliveries to the permanent mailboxes. Please watch for additional information posted on the temporary mailbox stations.

Holiday Drive Resurfacing

The resurfacing project has reached substantially completion.

A copy of the construction plans, the Construction Newsletter, and Weekly Updates are available on the Village web site (<http://www.waunakee.com/821/2018-Public-Works-Improvement-Projects>)